

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - Phase IX - Chittoor District - Package No. AP 03 IX LB04 -
"Construction of High Level Bridge on road from Papireddypally to
Mudiamvaripally in Chittoor District" - Granting Extension of Agreement
Time upto 2.01.2013 for a period of 328 days without Penalty - Orders -
Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2084

Dated: 20-11-2012.
Read the following:-

- 1) G.O.Ms.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W26/AP03 IX LB04/
Kalakada/10, dt. 5-5-2012 and 22-8-2012.

<<>>

O R D E R:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time upto 02-01-2013 for a period of 328 days without penalty in respect of work "Construction of High Level Bridge on road from Papireddypally to Mudiamvaripally in Chittoor District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to finalization of the designs and variation in SBC of soils during Execution, modified design was required.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Chittoor District.
Copy to:
The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.